Bludworth Marine, LLC

2599 S. Childers Rd.
Orange, Texas 77630
(409) 670-9292
www.vesselrepair.com

Pipeline Test Report

The following vessel equipment has been tested in accordance with 46 CFR 35-35-70 and CFR 156-170 on the dates indicated.

Barge Name: SMS-300226
Barge Owner: Savage Inland Marine

Official# 1234349
Date of Test: 8-13-18

Pipeline Test Dwell time 15min

Pipeline tested was tested at 187.50 PSI — Date: 8-13-18
Cargo relief valve was tested at 125 PSI — Date: N/A
Trunk line piping was tested to 187.50 PSI — Date: N/A

Signature of tester: [signature]

Date: 8-13-18

Bludworth Marine, LLC
6200 Harborside Drive
Galveston, TX 77554
713-644-1595

Vapor Tightness Document

The following vessel was tested in accordance with The National Emission Standard for Benzene emissions from Benzene transfer operations, Section 61.304f.

Vessel Name: SMS-30026

Vessel Owner: Savage Inland Marine

Testing Location: Sulfer Terminal Galveston TX

Test Results

This vessel has been tested in accordance to Section 61.304f and is considered to be vapor tight.

Signature of tester: [signature]
Time started: 1500 - 1530
Starting Pressure: 1.5 psi
Ending Pressure: 1.5 psi